



Installation Checklist

Owner/Purchaser of Tank _____ UL Label No. _____

Tank Installation Address: _____

City, State, Zip Code: _____ Tank Capacity (gal.): _____

Fill-in every question, sign, date, and return the document to Convault representative:

Was the site prepared in accordance with Convault Owner's Manual and Installation Instructions?	[] YES [] NO
Was the equipment of sufficient capacity to lift and move the tank without dropping or dragging the tank?	[] YES [] NO
Were all tanks larger than 2,000 gallon grouted to insure uniform distribution of load to the foundations and the slab. Or	[] YES [] NO
Were all tanks larger than 2,000 gallon provided with Neoprene pads in accordance with the Convault Neoprene Installation Instructions.	[] YES [] NO
Are seismic restraints hurricane restraints required for this site	[] YES [] NO
If required, were seismic restraints or hurricane restraints provided for the tank.	[] YES [] NO
Were the grounding rods properly connected to the tank against lightning strikes.	[] YES [] NO
Was the leak detector tube provided with leak monitoring device.	[] YES [] NO
Was the Leak Detector Tube locked to prevent it from getting filled with fuel?	[] YES [] NO
Was the tank required to be tested by the Authorities Having Jurisdiction?	[] YES [] NO
If yes, was the test passed satisfactorily.	[] YES [] NO
At the end of installation, was the scratched or damaged paint/coating of the Tank touched up or repaired?	[] YES [] NO

Comments: _____

Date, Signature & Title
Foreman/Project Engineer

Date & Signature
Installation Contractor